Pending Points - Ganga Altus

Participants	Goel Ganga			Ganga Altus Residents
	Pandey Ji		CRM	Representatives
	Mr. Kute		Builder	

Sr. No.	Category	Issue Description	Priority	Details / Remarks (incl. handwritten)	Status	Open Since	Revised Completion Date	Remarks- 10'Jan'26	Remarks- 7-Feb'26
1	Safety	Utility & drinking water quality	P1	Water quality is poor - stinking smell, milky / muddy water occasionally observed.	Pending	Nov'25	TBD	Society decision	**Pandey- Due to water tanker water quality issue is there. Water softener to be provided- it is a basic requirement and related to safety of all residents**
2	Safety	Reflective mirrors	P1	Pending.	Done	Oct'25	25-Feb-26	To be reviewed	Material purchased 2 months back, pending due to vendor issue. Now will be completed by 25-Feb'26
3	Safety	P5 parapet wall height	P1	Increase pending.	Pending	July'25	W1-Jan'26	To be reviewed	To be discussed
4	Safety	Fire documentation	P1	Docs pending.	Pending	Nov'25	31-Mar-26	To be reviewed	During Society Formation
5	Safety	Parking surface finishing	P1	Uneven surface.	Pending	Nov'25	W4'Dec-25	To be reviewed	To be reviewed today with Pandey and Kute
6	Safety	Safety grill at L-level	P1	Pending.	Pending	Oct'25	28-Feb-26	To be reviewed	By 28th Feb
7	Safety	Protruding nails/rods	P1	Tyre damage risk.	Pending	Oct'25	W4'Oct-25	To be reviewed	To be reviewed for all floors. Will be removed after Shade development at P5
8	Safety	Water pipe inspection	P1	Arcadia transfer.	Pending	Oct'25	W4'Dec-25	To be reviewed	Point Denied
9	Safety	Fencing near generators	P1	Proper fencing near generator and complete area adjacent to the area given to PMC for safety	Pending	Oct'25	W4'Dec-25	To be reviewed	**To be discussed** **We want Proper fencing near generator and complete area adjacent to the area given to PMC for safety**
10	Safety	More lights on P5 corners	P1		Pending	Nov'25	W2-Jan'26	To be reviewed	Will be provided
11	Safety	Aviation red light	P1	Compliance pending.	Done	Oct'25	28-Feb-26	To be checked	Aviation - By 28th Feb
12	Safety	Fire Sensor	P1		WIP	July'25	28-Feb-26	To be reviewed	Done till 17th Floor.
13	Safety	Cover for Clubhouse overhead water tank	P1	Clubhouse water tank is left open- high risk of contamination from external sources which might affect safety & health of all.	Pending	W1-Mar'26			
14	Safety	Speed Breakers at Parking Level and each path way inside premises	P1	Safety concern.	Done	Oct'25	W3-Dec'25	To be reviewed	Being done - will be completed in 1 week
15	Safety	Vehicle stickers - Society Name	P1	Stickers for Car & 2-W vehicles to be provided	Pending	Oct'25	TBD	To be reviewed	To be revised
16	Safety	Fire pipeline charging damage	P1	Damage to Flat D205.	Done			Settlement done	
17	Safety	Shuter for Underground water tanks	P1	Underground water tanks are left open - high risk of contamination from external sources which might affect wellbeing of residents.	Pending	W3-Feb'26			
18	Safety	Stinking smell from- Faucet and Flush Water	P1	Safety and health related concern for all - need detailed investigation by the builder team - pending since very long time.	Pending	Oct'25			
19	Maintenance	Overhead water tank cover- stuck	P1	High risk of contamination from external sources if tank is not covered - to be attended on top priority.	Pending	W1-Mar'26			
20	Maintenance	Cleaning / Maintenance of solar water heater - panels	P1	Solar panels found very dirty - covered with mud/ dust. Regular cleaning and maintenance to be done - fortnightly / monthly once.	Pending	W1-Mar'26			

Sr. No.	Category	Issue Description	Priority	Details / Remarks (incl. handwritten)	Status	Open Since	Revised Completion Date	Remarks- 10'Jan'26	Remarks- 7-Feb'26
21	Infra	Disputed area near entrance	P1	Land belongs to Altus as per RERA; handover pending.	Pending	Sep'25	W3-Dec'25	Pending discussion	**Pandey - 3 storey building will come for Shops/Commercial.** **We don't agree to this new development.** **Lawyer to be hired and complaint needs to raised to RERA.** **Meeting to be held with Builder committed by Pandey before AGM.**
22	Infra	Side wall near Pride Icon	P1	Safety concern.	Pending	Oct'25	28-Feb-26	To be reviewed	**Under process/discussion. ETA- 28th Feb**
23	Infra	Exit gate provision + Security Cabin	P1	Well developed exit gate similar to entrance gate- Arch gate with wall and full gate for locking etc provision to be provided (Gated society ?)	Pending	July'25	31-Mar-26	To be reviewed	**Pandey- Exit gate will be provided by 31-Mar-26** **We want exit gate should be made similar to entrance gate- locking provision, wall secured.**
24	Infra	Society Compound Wall Size	P1	Safety concern.	Pending	July'25	W4'Dec-25	To be reviewed	Will be made - being discussed
25	Infra	Partition wall L-level	P1	Between D,E,F.	WIP	Nov'25	W4'Dec-25	To be reviewed	Designer grill yet to be installed - By 28th Feb.
26	Infra	Cracks at P5 ramp	P1	Major cracks.	Done	Oct'25	28-Feb-26	To be reviewed	To be reviewed
27	Infra	Boundary wall behind Guest Car Parking	P1		Pending	Oct'25	28-Feb-26	To be reviewed	Need to be discussed with Point #1 - Disputer area Pandey/Kute - Tin shade will be provided temporarily.
28	Basic Req.	Utility & Flush Water Shortage - Automatic water refill system required	P1	Automatic water refill via level sensors to be provided / to be started	WIP	Nov'25	W3-Dec'25	Plumber to check flats	Automated system is already there but not activated due to float valve not fitted currently. Will be started and demo will be provided by 28-Feb'26
29	Basic Req.	MNGL approval	P1	PMC approval acquired.	Done	April'25	W4-Jan'26	To be reviewed	Testing in progress. - By 28th Feb
30	Basic Req.	Garbage handling L-level	P1	Improper storage.	WIP	April'25	W3-Dec'25	Done, ventilation pending	Inspection done by Kute and us - Still garbage present at L level.
31	Basic Req.	Housekeeping quality	P1	Below standard.	Done			Vendor changed	
32	Amenities	P5 parking work	P1	Delayed due to E-building.	Pending	Feb'25	W4-Feb'26	To be reviewed	Delayed due to E building. Infra/Material will be arriving by March/Once E building OC is ready. Residents should reach out to Pandey ji for temporary parking allocation.
33	Amenities	Fixed/ Permanenet lights against LED Halogen lights - Main Gate, etc areas.	P1	Temporary LED halogen lights to be replaced with fixed and permanent lights considering long term utility	Pending	W1-Mar'26			
34	Amenities	Solar water- hot water supply verification at each flat	P1	Verification- hot water supply at each flat to be done by the CRM - fix gaps, if any	Pending	Nov'25			
35	Safety	Labour camp removal	P2	Hygiene issue.	Pending	Oct'25	28-'Mar-26	To be reviewed	By 28-March
36	Maintenance	Parking floors washing to remove accumulated dust due to grinding etc	P2	All parking floors to be washed with pressurised water jets / deep cleaning to remove the accumulated dust post grinding etc work.	WIP	W1-Mar'26			
37	Maintenance	STP noise / Motor - Pump maintenance	P2	High noise from STP - pump/ motor is there. Recommend inspection/ maintenance of all water pump/ motor and machines as preventive maintenance.	Pending	W1-Mar'26			
38	Infra	Boom Barrier - Entrance / Exit	P2	2 Boom barriers - at entry and exit gates to be provided.	WIP	July'25	31-'Mar-26	To be reviewed	Boom barriers will be provided confirmed by CRM - Pandey ji
39	Amenities	Nameplate missing	P2	Not installed after OC.	Done	Mar'25	W4-Feb'26	To be reviewed	Pandey - By 28th Feb
40	Amenities	Lobby works incomplete - P5	P2	P5 - Not acted yet.	Pending	June'25	W4'Dec-25	To be reviewed	
41	Amenities	Mechanized parking	P2	Not started.	Done	April'25	W4'Dec-25	To be reviewed	To be done by 14th Feb

Sr. No.	Category	Issue Description	Priority	Details / Remarks (incl. handwritten)	Status	Open Since	Revised Completion Date	Remarks- 10'Jan'26	Remarks- 7-Feb'26
42	Amenities	Demo for Mechanized parking - usage / maintenance	P2	A demo by the builder for the concerned flat owners to be arranged	Pending	W2-Feb'26	W3-Mar'26		
43	Amenities	Inadequate parking size	P2	Slots small.	Pending	Mar'25		To be discussed	Pandey - Denied new further parking
44	Amenities	Two-wheeler parking markings	P2	To be done at all levels	Pending	June'25		To be reviewed	
45	Amenities	Lobby works incomplete - P Floor	P2	P - Glass partition, Centre table, chandelier pending	WIP	July'25	W3-Dec'25	To be reviewed	
46	Amenities	Play area & gazebo	P2	Work incomplete.	WIP	Oct'25	46127	To be reviewed	By End of April, Swing and backrest for Gazebo. Total 2 Gazebo provided (Unofficially - Swing and one more Gazebo)
47	Amenities	Parking Calculation	P2	Parking Calculation	Pending			To be reviewed	
48	Safety	Anti-skid tapes in common areas	P3		Pending	July'25	31-Dec-26	To be reviewed	
49	Maintenance	Emergency spares list	P3	Machine-wise list pending.	Pending	Nov'25	31-Mar-26		
50	Maintenance	Marking on water tanks - Overhead / underground	P3	Marking on tanks - Overhead / underground indicating- Type : Utility, Drinking etc.	Pending	W1-Mar'26			
51	Maintenance	Marking on water pipelines	P3	Marking on water pipelines indicating- Flat Series / Type (STP, Utility, Drinking) - colour coding can also be given	Pending	W1-Mar'26			
52	Beautification	Scaffolding pending	P3	Scaffolding inside & outside pending, Grill covering washroom is pending	WIP	July'25	28-'Feb-26	To be reviewed	ETA by 28th Feb
53	Beautification	Rooftop cover	P3	Water ingress prevention.	Pending	July'25	W4'Oct'25	To be reviewed	Tentatively March, once E Building OC comes.
54	Beautification	Navigation boards	P3	Directional boards.	Done	Oct'25	25-'Feb-26	To be reviewed	BY 25-Feb
55	Beautification	Dry balcony top cover fitment	P3	Top cover for water pipes sealing at dry balcony to be fitted	Done	Oct'25	31-Jan-26	To be reviewed	
56	Beautification	Babool tree trimming	P3	Trimming to be done	Done				
57	Amenities	Lawn levelling, Lawn stage	P3	Lawn levelling to be done - every uneven at half of the area. Stage are to be extended - currently it is not usable	Pending	Oct'25	W4'Dec-25	To be reviewed	**For lawn levelling - grass cutting / and growing etc to fill the gaps is being done. Stage area will be extended - to be reviewed jointly (visit required)** **As per US- Stage extension to be discussed with Kute (agreed) but Lawn levelling action is not correct - grass removal, soil level correction and then restore grass to be planned**
58	Amenities	Lawn & parking lighting	P3	Lights pending.	Pending	Oct'25	14th Feb	To be reviewed	Additional lamp to be provided by Builder near Babool Tree. Focus light towards Club house needs to be installed
59	Amenities	Notice board installation	P3	Avoid sprinkler confusion.	Done				

Summary

CAT \ STATUS	Current				Last Status				Points Completed Post Last Meeting
	Pending	WIP	Done	Total	Pending	WIP	Done	Total	
Basic Req.	0	2	2	4	0	3	1	4	1
Infra	5	2	1	8	8	0	0	8	1
Amenities	10	2	3	15	9	2	1	12	2
Safety	15	1	4	20	14	2	1	17	3
Beautification	1	1	3	5	2	2	1	5	2
Maintenance	6	1	0	7	1	0	0	1	0
Total	**37**	**9**	**13**	**59**	**34**	**9**	**4**	**47**	**9**